EXTENSION OF TIME PROPOSAL

1	Name of work	EMERGENCY WORK IN WARD NOS, KODIGEHALLI
2	Amount of Work Portion	~~30L~~
3	Estimated Cost	30.L
4	Name of contractor	SAGAR JC (SAGAR ASSOCIATES)
5	Agreement No.	
6	No. and date under which work order issued	11/06/2020
7	Time limit originally fixed for completion	60 DAYS
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	— 80 %.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	195 Days.
15	Date of recommending time limit applied for	11.8.20 to 25.2.21
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	20 %.
18	Probable time required for completion of remaining work	25.2.21
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	During corona, ~~work~~ WORKEN ~~not~~ could not get executed. hence could not get executed. Delay may be condoned with less penalty
22	Remarks of the EE with the daily rate of penalty proposed	For may be Approved as per AEE recommendation.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ